Completion Report

1	Name of Wok	Improvements drains at Bagalagunte Old Village (Surrounding Maramma temple) in Bagalagunte Ward No 14
2	Sanctioned Estimate No & Date	EE/DD/AS/580/2017-18 Dt 01 12 2017 EE/DD/TS/414/2017-18, Dt 01 12 2017
3	Head of Acount which is Chargeable	014-18-000227, P Code-1771
4	Enstrument Order No & Date	EE/DD/WO/394/17-18 Dt 27 03 2018
5	Name of Contractor	Ranganna K M
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No 621/17-18,
	Page No	61981 to 61987 , 61991
8	check Measurment of the Asst Exe Eng / Exe Eng On	27 08 2018
9	Name of the Office / Official incharge of the work	Asst Executive Engineer T Dasaranalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst Exe Engineer	Shivakumar Odeyar

Sanctioned Estimate amount (RS)	Amount claims as per actually vide as per (RS)	Excess(RS)	Savings (Rs)
20 00 Lakhs	1902560.00	–	97440.00

The work is carried out satisfactorily and safe

AE 27.08.18

27/08/18